

Edificio de vestuarios en el polideportivo Kabieces. Santurtzi.

PLAN DE LOS TRABAJOS EN TIEMPO Y COSTE

RESUMEN	1 mes	2 mes	3 mes	4 mes	5 mes	6 mes	7 mes	8 mes	Importe Pres
DEMOLICIONES	18.649,76								18.649,76
MOVIMIENTO DE TIERRAS	27.268,82	27.268,82							54.537,63
RED HORIZONTAL DE SANEAMIENTO		28.095,32							28.095,32
CIMENTACION		57.787,62	57.787,62						115.575,23
ESTRUCTURA Y FACHADA PREFABRICADA			85.438,77	85.438,77	85.438,77				256.316,30
CUBIERTAS					35.180,71	35.180,71			70.361,42
ALBAÑILERIA					61.007,76	61.007,76	61.007,76		183.023,29
SOLADOS Y ALICATADOS						59.160,47	59.160,47		118.320,94
AISLAMIENTO Y FALSOS TECHOS							36.348,24		36.348,24
CERRAJERIA					11.122,07	11.122,07	11.122,07	11.122,07	44.488,29
CARPINTERIA DE ALUMINIO Y VIDRIERIA							35.970,50	35.970,50	71.941,00
CARPINTERIA INTERIOR							8.062,99	8.062,99	16.125,97
VARIOS						3.847,75	3.847,75	3.847,75	19.238,76
PINTURA							2.691,15	2.691,15	8.073,44
FONTANERIA Y SANEAMIENTO								16.406,26	49.218,78
ELECTRICIDAD							22.244,50	22.244,50	88.977,98
CONTRAINCENDIOS			195,19	195,19					390,38
PRODUCCION A.C.S. Y GAS				54.562,92	54.562,92				109.125,84
PANELES SOLARES			16.154,12	16.154,12					32.308,23
VENTILACIÓN					9.010,29	9.010,29			18.020,57
SUELO RADIANTE						12.303,38	12.303,38		24.606,76
URBANIZACIÓN				47.739,83	47.739,83				95.479,66
MEGAFONIA						2.911,00	2.911,00		5.822,00
SEGURIDAD Y SALUD	3.312,96	3.312,96	3.312,96	3.312,96	3.312,96	3.312,96	3.312,96	3.312,96	33.129,60
TOTAL									1.498.175,38
CERTIFICACION MENSUAL	49.231,54	116.464,72	162.888,66	207.403,79	307.375,31	197.856,39	258.982,77	103.658,18	
CERTIFICACION AL ORIGEN	49.231,54	165.696,26	328.584,92	535.988,71	843.364,02	1.041.220,41	1.300.203,18	1.403.861,36	

La Propiedad

EL ARQUITECTO

Fernando Andrés Perez

Madrid, Marzo de 2009